

Property File:.....

Job history for Code Compliance Certificate No: 1017
as at Monday, 28 November 2016

Owner		Site Location				
G & L Rankin 10 Anchorage Grove Tauranga		10 Anchorage Grove Maungatapu Lot 3 D.P. S 62967				
Job Description		Consent				
WorkType Dwelling - Add/Alter IntendedUse Extend dining room and add pegola to dwelling		Number 1017 Date Tuesday, 21 September 1999 Process Time 0. Hrs				
Inspection Summary						
	Required	Done	Passed	Failed	To Be Done	<div>Extra Inspections</div> <div>0</div>
Building	4	4	3	1	0	
Plumbing/Drainage	0	0	0	0	0	
Structural	0	0	0	0	0	
Total	4	4	3	1	0	

Notes

Inspection Details

Date	Inspector	InspectionType	Result	Note
05/10/99	Bryan Wakelin	Footing	Fail	Piles to dining extension to be extended through to good soil bearing. (fill) Pegola footings okay. 7/10/99 Producer report received Shrimpton & Lipinski Ltd re bedding of foundation piles.
07/10/99	Bryan Wakelin	Footing	Pass	Okay to pour when engineers report sited and verified. Dwelling addition pile holes.Engineers report sited
08/11/99	Bryan Wakelin	Preline/Building	Pass	
03/07/00	Bryan Wakelin	Final Building	Pass	Safety barrier rear deck not 1 metre however only 3 metre long compares to 60m existing.