



constructure
structural engineering

SITE INSTRUCTION

Contract 13 Hart Place
Lake Coleridge

Date 20.02.2020

No: 03

File: 10747

PROGRESS

pre roof Beams + bracing.
Bulder on site.

INSTRUCTIONS & COMMENT

Beam and lintels correct size and location
with good connections.

PF3 requires stiffeners each side of 200x100

RHS Tie beam see details on S4.02.

Bracing

Size and location correct

ceiling ties to be installed

ceiling straps to be confirmed by engineer
but well fixed.

⊕ 1 + ⊕ 2 each side of garage correct size

clear photos to john@constructure.co.nz.
OK to roof.

Paul Frappell.

COPIES TO: Steve.

- A No Variation
- B Contract Variation