

Building Consent Number:	141888
Issued by: (Registered Craftsman Plumber)	GRAEME LACKERSTEEN
For: (owner)	TRACEY HOUSTON

In respect of the testing of water pipework prior to concealment

At: (address)	8 O'CONNELL ST, SOUTHBRIDGE
------------------	-----------------------------

I hereby state that I have personally tested the water pipework installed in the building authorised under the above Building Consent by the method indicated hereunder:

- ☒ By pressurising the pipework to 1500 kpa for a period of not less than 15 minutes for the hot and cold water supply and checking to see that there are no leaks. (NZBC G12/AS1 7.5.1 (a),(b))
- ☒ By pressurising the upvc. pipework to 1.5 times the maximum working pressure for a period of not less than 15 minutes and checking that there are no leaks. (NZBC G12/AS1 7.5.2, NZS 7643)
- ☐ By pressurising the pipework to 1500 kpa for a period of not less than 5 minutes and checking to see that there are no leaks. (NZBC G12 VM1, AS3500:Part 1.2 1998)

For sanitary fixtures used for personal hygiene, I confirm that the tempering valve has been set so as to not exceed:

- ☐ 45°C for early childhood centres, schools, old people's homes, institutions for people with psychiatric or physical disabilities, hospitals. (G12/AS1 6.14.1(a))
- or
- ☐ 55°C for all other buildings. (G12/AS1 6.14.1(b))

And I believe on reasonable grounds that the pipework has passed that test.

- ☒ All work complies with the NZBC


I also understand that the ^{SELWYN}~~Christchurch City~~ Council in accepting this construction statement will be relying on it to issue the code compliance certificate at the completion of the building work.

Signature of Craftsman Plumber:

Date:

Craftsman Registration No:

Company Name:


28-11-14.
14191
ACE HIGH PLUMBING