



INSPECTION REPORT

Name: **Total Design & Build Limited**

Consent No: **BC130618**

Address: **4 Walnut Drive, Motueka**

Inspected by: Bevan Barker

On **9/09/2013** at **11:51 a.m.** this site was inspected pursuant to the Building Act 2004 (section 222/230) and the Local Government Act 2004 (Section 174). The purpose of the inspection was:

03 CONCRETE FLOOR SLAB: WHEN REINFORCING, DPM AND SUB-FLOOR SERVICES ARE IN PLACE BEFORE THE PLACING OF CONCRETE.

Notes Summary: Header blocks now clean, penetrations being completed at time of the inspection. PS4 to come for Stack Bond masonry reinforcing and slab thickening. Plumbers details to come. Approved to continue

Next Inspection:

Failed Inspection Points

Specific Design Slab Engineer

Thickenings provided where Stack Bond masonry is located, PS4 to come. Note made on site Inspection Sheet

Plumber and Registration Number

Details and Reg to come, note made on Site Inspection sheet

Slab thickenings as per plan

PS4 to come for thickenings at Stack Bond Masonry