

## Code Compliance Certificate

Section 43(3), Building Act 1991

### Application

R J & A M Wylie	No.	BC 040254
C/- Jas Howden & Co	CCC Issue date	2/08/04
57 Gorton Street		
GORE		

### Project

<b>Description</b>	Domestic Fireplaces Being Stage 1 of an intended 1 Stages install yunca fire appliance
<b>Intended Life</b>	Indefinite, but not less than 50 years
<b>Intended Use</b>	domestic
<b>Estimated Value</b>	\$1,500
<b>Location</b>	8 BOYNE PL, CROMWELL
<b>Legal Description</b>	SECT 4 BLK XLIX TN OF CROMWELL
<b>Valuation No.</b>	2850516400

This is a final Code Compliance Certificate issued in respect of all the building work under the above building consent.

Signed for and on behalf of the Council:

Name: 

Date: 2/8/04



ENTERED  
2/8/04

# SOLID FUEL BURNER

## POST INSTALLATION INSPECTION CHECKLIST

Building Consent No. 040254

Valuation No. 2850516400

Owner: R. J & A. M. Mylie

Installer: Jas Howden

Project Location: 8 Boyne Place Cromwell.

Make: Yunco. Model: Multi fuel

	P	F	NA
1. Correct documentation on site?	<input checked="" type="checkbox"/>		
2. Correct hearth thickness? (Insulating or Ash)	<input checked="" type="checkbox"/>		
3. Correct hearth extension, front and sides?	<input checked="" type="checkbox"/>		
4. Correct back and side wall clearances?	<input checked="" type="checkbox"/>		
5. Correct clearances, flue kit to combustibles, above ceiling?	<input checked="" type="checkbox"/>		
6. Roof flashing watertight?	<input checked="" type="checkbox"/>		
7. Flue top/ridgeline clearance meet NZS 7421 1990?	<input checked="" type="checkbox"/>		
8. Flue centred in liner/s?	<input checked="" type="checkbox"/>		
9. Seismic restraint fitted?	<input checked="" type="checkbox"/>		
10. Flue joints fixed using three stainless steel rivets or screws?	<input checked="" type="checkbox"/>		
11. Galvanised liner joints fixed using three rivets or screws?	<input checked="" type="checkbox"/>		
12. Flue fixed to appliance using stainless steel rivets or screws?	<input checked="" type="checkbox"/>		
13. Wet back fitted	<input checked="" type="checkbox"/>		
14. * If yes to above, tempering valve fitted and set at 55°C?	<input checked="" type="checkbox"/>		
15. Have any structural members been altered?	<input checked="" type="checkbox"/>		
16. Smoke alarms fitted?	<input checked="" type="checkbox"/>		

Notes: Re-inspection  
ceiling plate and flue shield fitted.

Installation approved by:

Name: Peter Thomson

Signature: [Signature] Date: 26-7-09

All OK. [Signature]