

170 Kawaha Pt Rd Street Lot 3 & 4 DPS Section Block

ROTORUA DISTRICT COUNCIL

Drainage to sewer (7027)



Owner: Dr S. Hill

Plumber:

Drainlayer: N. Morris

Valuation No.: 654/857/1

Permit No.: 6712

Appn. No.: 3885

INSPECTIONS

Date: 3/11/82

Date

4-11-82

Drain Test p/c. checked & tested old drain tested OK. Extensions & gulches installed for future alterations.

Application No. 3885.

ROTORUA DISTRICT COUNCIL

Valuation No. 654 / 85 / 1.

APPLICATION FOR PERMIT TO CARRY OUT SANITARY PLUMBING AND DRAINAGE WORK

I, the undersigned, hereby apply for permission to have the work described herein, and set out on the plans attached hereto, carried out in accordance with the provisions of the Drainage and Plumbing Regulations 1978 at premises situated at:

Address 170 Kawaha Pt. Rd.

Legal Description:

Lot No. 3 and 4. Deposited Plan No.

Section No. Block No.

Description of Work: Connect to city sewerage system:

Name and address of person for whom work is to be carried out:

Dr. S. Hill. 170 Kawaha Pt. Rd.

Name and address of Registered Plumber:

Name and address of Registered Drainlayer:

16 Wharangi Rd ROTORUA. Norman Morris

	Value	Fees
Plumbing	\$:	\$:
Drainage	\$ 85.00	\$ 20.00
TOTAL FEES		\$ 20.00

Signature: [Signature]

Date: 2-11-82.

FOR OFFICE USE ONLY

Receipt Number 12762
Fee Paid 20.00
Date Paid 3-11-82
Issue Approved Roy G
Date Approved 3-11-82
Permit No. 6712
Date Issued

See reverse for Fees and Notes

FOR OFFICE USE ONLY

FEE PAYABLE ON THE ISSUE OF ANY PLUMBING OR DRAINAGE PERMIT

according to the Estimated Value of Work

Value of work (excluding value of fittings)		Permit Fee
Value of Work		
Up to	\$50	\$15
\$51 -	\$100	\$20
\$101 -	\$200	\$32
\$201 -	\$300	\$38
\$301 -	\$400	\$44
\$401 -	\$500	\$50
\$501 -	\$600	\$56
\$601 -	\$700	\$62
\$701 -	\$800	\$68
\$801 -	\$900	\$75
\$901 -	\$1000	\$80

\$7

\$1001 and over, \$7 extra for every \$200 or part thereof in excess of \$1000.

IMPORTANT

INSPECTION & TESTING REQUIREMENTS

DRAINAGE WORK: Drainlayers are required to notify the Plumbing and Drainage Inspector when all work is completed. This includes effluent disposal systems for septic tanks. All drains will be tested with a 1.5m head of water. To implement this test it will be necessary for persons undertaking drainage work to have sufficient drain plugs to fill all sections of the drain prior to the Plumbing and Drainage Inspector arriving on the job, also to have available a stand pipe to apply the 1.5m head pressure.

This form of testing is essential to exclude the possibility of ground water infiltration with its attendant increase in pumping charges and overloading of the sewers and treatment plant.

PLUMBING WORK: Plumbers are required to notify the Plumbing and Drainage Inspector when work is ready for inspection as follows:

- When the building has been initially piped out and wastes are installed (before wall linings are fixed and floors laid).
- When work is complete.

Plans of Drainage and Plumbing Work

In the case of single houses a preliminary drainage plan will not be required. In all other cases, however, plans of the preliminary proposal are to be submitted at the time of application for a permit. In all instances, however, an "as laid" plan must be available on site as a prerequisite to a test of the work.

In commercial buildings full plans and elevations of plumbing stacks must be provided at the time of application for a permit.

ROTORUA DISTRICT COUNCIL

APPLICATION FOR NEW SEWERAGE RETICULATION CONNECTION

APPLICATION NO.

7027.

VALUATION NO.

654/857/1.

I,

of 170 Kawaha Pt Rd.
(Postal Address)

hereby apply for permission to couple to the District Sewerage Scheme on my property being:

Lot No. 3 and 4. (D.P.S.) D.P. _____

Situated in 170 Kawaha Pt. Street, Road,
owned by me.

Signature of Applicant: _____

Date: _____

2.11.82

FEES PAYABLE

4" Connection \$ 130

6" Connection - Cost + 10%. Minimum charge
with Application \$

EXAMINED

Ray Caldwell

DRAINAGE INSPECTOR

FEE PAID

13500

RECEIPT NO.

12762

DATE:

3.11.82