

Inspection Site Notice

Consent No: 210879	14 March 2023
Applicant: Samuel Phillip Lee	
Valuation Ref: 29820/181.00	
Site Address: 16 Elizabeth Street Gore 9710	
Work Type: Complete stormwater seperation from new council lateral at the boundary to connect downpipes to stormwater system	
Email To: admin@gsph.co.nz,noemail@gmail.com	

Inspection Type: **Foul and Stormwater Drainage**
 Inspection Status: **Pass**
 Inspected By: **Russell Paterson**
 Inspection Date: **14 March 2023**

Passed Items

General

Health and Safety

Work ready

Name of Certifying Drainlayer

Consent documents sighted

Stormwater

Drainage layout

Drain material

Gradient

Primer used on solvent cement joints

Drain bedding

Cleaning eyes, inspection and rodding points

Connection to street connection or existing services

Cover to drains

As built drainage plans

***Inspection done @ approx 1.30 pm on 13 March 2023**

Tom Medlicott - Journeyman drainlayer under supervision of Phil Mowat GSPH

Approved consent documents were viewed at office

Drainage layout as per approved plans and specifications.

Drain material was noted as being in accordance with approved plans and specifications.

Drain gradient was checked and noted as being at not less than 1:100 gradient in accordance with the approved plans and specifications.

Pipes and sockets primed as required.

Drains were suitably bedded in fines at the time of inspection.

Cleaning eye has been installed as shown on the required by the approved plans.

**Drain connects to new street connection as per approved plans.
(This new connection has been installed during the SW separation project in this street)**

Cover of drains is correct. No additional protection required.

As built drainage plan to be supplied by certifying drainlayer, refer to documentation section.

Documentation

Application for CCC (Form 6 via Simpli portal)

210879

Status

Required

KEEP ON SITE FOR REFERENCE

As-laid drainage on GDC template

Required