



INSPECTION REPORT

Name: **Orange Residential Homes Limited**

Consent No: **BC160489**

Address: **184 Horton Road, Tasman**

Inspected by: Bevan Barker

On **7/03/2017** at **10:30 a.m.** this site was inspected pursuant to the Building Act 2004 (section 222/230) and the Local Government Act 2004 (Section 174). The purpose of the inspection was:

23 ADDITIONAL INSPECTION FOR BI USE - WHEN A STANDARD INSPECTION DOES NOT FIT REASON OR OUTCOME OF VISIT

Notes Summary: This entry is regarding the incorrectly installed and passed Tapes for fixing blocks. See previous postline report. Called contact Alistair Read installer. All frame Flash Flashing tapes have been removed and replaced with EIFS tapes.

As this was already passed by the previous inspector no re-inspection is required, as the installation is now in accordance with the specification for fixing and EIFS tape placement.

Contact will have photos onsite for the next inspector.

Also, incorrect information was received regarding the system installed at the previous inspection. System is as consented, therefore no additional information is required. Approval to continue with render has been given.

Next Inspection: See summary above NRF