

114 Utuhina Rd
Street Lot 35 DPS 8661 Section Block

ROTORUA DISTRICT COUNCIL

Piping to new Dug & WB heater.

Owner: J Klomp
Plumber: P. Vandermolen
Drainlayer:

Valuation No.: 659/247
Permit No.: 11203
Appn. No.: 8479
Date: 27-5-85

INSPECTIONS

Date

7. 8-85

Pre floor water water inspection.

7-4-86.

Final inspection. All in order except top W.B. has
no overflow. Told plumber to fix. Letter sent. 29-4-86.
Job Complete.

1/7/86.



11203

Application No. 8479**ROTORUA DISTRICT COUNCIL**Valuation No. 659/277**APPLICATION FOR PERMIT TO CARRY OUT SANITARY PLUMBING AND DRAINAGE WORK**

I, the undersigned, hereby apply for permission to have the work described herein, and set out on the plans attached hereto, carried out in accordance with the provisions of the Drainage and Plumbing Regulations 1978 and Amendments at premises situated at:

Address 14 UTIHIWA RD**Legal Description:**Lot No. 35 Deposited Plan No. 8661

Section No. _____ Block No. _____

Description of Work: NEW HOUSE INCLUDING POT BURY

Name and address of person for whom work is to be carried out:

JAN A KLOMP

Name and address of Craftsman Plumber:

PETER VANDERMOUN 16 WILLOW AVE HANWATTS BAY

Name and address of Registered Drainlayer:

	Value	Fees
Plumbing	\$ <u>800.00</u>	\$ <u>68.00</u>
Drainage	\$:	\$:
TOTAL FEES		\$ <u>68.00</u>

Signature: [Signature]Date: 27-5-85**FOR OFFICE USE ONLY**Receipt Number 12Fee Paid \$68-Date Paid 27-5-85Issue Approved [Signature]Date Approved 27/5/85Permit No. 11203

See reverse for Fees and Notes

FOR OFFICE USE ONLY

FEES PAYABLE ON THE ISSUE OF ANY PLUMBING OR DRAINAGE PERMIT

according to the Estimated Value of Work

Value of work (excluding value of fittings)		
Value of Work		Permit Fee
Up to \$50		\$15
\$51 -	\$100	\$20
\$101 -	\$200	\$32
\$201 -	\$300	\$38
\$301 -	\$400	\$44
\$401 -	\$500	\$50
\$501 -	\$600	\$56
\$601 -	\$700	\$62
\$701 -	\$800	\$68
\$801 -	\$900	\$75
\$901 -	\$1000	\$80

\$1001 and over, \$7 extra for every \$200, or part thereof in excess of \$1000

IMPORTANT

INSPECTION AND TESTING REQUIREMENTS

DRAINAGE WORK: Drainlayers are required to notify the Plumbing and Drainage Inspector when all work is completed. This includes **effluent disposal** systems for septic tanks. All drains will be tested with a 1.5 m head of **water**. To implement this test it will be necessary for persons undertaking drainage work to **have sufficient drain plugs** to fill all sections of the drain prior to the Plumbing and Drainage Inspector arriving on the job, also to have available a stand pipe to apply the 1.5 m head pressure.

This form of testing is essential to exclude the possibility of ground water infiltration with its attendant increase in pumping charges and overloading of the sewers and treatment plant.

PLUMBING WORK: Plumbers are required to notify the Plumbing and Drainage Inspector when work is ready for inspection as follows:

- (a) When the building has been initially piped out and wastes are installed (before wall linings are fixed and floors laid).
- (b) When work is complete.

Plans of Drainage and Plumbing Work

In the case of single houses a preliminary drainage plan will not be required. In all other cases, however, plans of the preliminary proposal are to be submitted at the time of application for a permit. In all instances, however, an "as laid" plan must be available on site as a prerequisite to a test of the work.

In commercial buildings full plans and elevations of plumbing stacks must be provided at the time of application for a permit.