Hume House, 152 The Terrace, Wellington Central

Preliminary Completion Programme Rev 0 19.8.25

Stage	#	Works	Duration	Start	End
Establishment					
0		Project start Day 1:			
	0.1	Site Inductions - Team	1	29.9.25	29.9.25
	0.2	Roof Assessment - Confirm Anchor points	1	29.9.25	29.9.25
			1		
Façade Remediation					
1					
	1.1	Grind out cracks in concrete	5	30.9.25	6.10.25
	1.2	Apply Bandage System	5	7.10.25	13.10.25
	1.3	Crack Injection	6	14.10.25	22.10.25
	1.4	Seismic Flashing Repair	2	23.10.25	24.10.25
			18		
Glazing Remediation					
2					
	2.1	Remove existing putty	5	27.10.25	31.10.25
	2.2	Grind back frames	10	3.11.25	14.11.25
	2.3	Glazing Replacement - C&D	5	10.11.25	14.11.25
	2.4	Apply Rust Treatment	15	10.11.25	28.11.25
	2.5	Putty Replacement	10	17.11.25	28.11.25
	2.6	Paint Frames	25	17.11.25	22.12.25
			40		
Façade Painting					
3					
	3.1	Building Wash	3	5.1.26	7.1.26
	3.2	Paint Exterior Façade	15	8.1.26	30.1.26
			20		

Summary	# Work Days	Start	Finish
	90	29.8.25	30.1.26

*Duration of works is as per the submitted quote: an estimated 20 weeks, weather dependent.