| | | | |
|---|---|---|---|
| Date | 15/4/26 | Time | Job # 1742 |
| By | CM | BCN | Inspection # 01 |

Project

LOT 61 ARBOR GREEN
ROLLESTON

## Constructure

**Progress**

CUT INSPECTION.

**Comments**

CUT DEPTH VARIES FROM APPROX. 300mm AT EASTERN SIDE OF SITE TO 500mm AT WESTERN EDGE.
ALL TOP SOIL REMOVED DOWN TO GRAVEL.

BY INSPECTION 300 kPa ACHIEVED

**Actions**

OK TO BACKFILL

**Copies to**

SITE

**Contact** 03 365 3243 / ~~chch~~CHRIS@constructure.co.nz

17412 - Lot 61 Arbor Green, Rolleston
SI01 - Photos added in office








